

DITCH INSPECTION FORM

DITCH NAME Dani-Donn Sewer

TYPE 6131

OVERALL RATING

RECONST DATE 1999

LAST EXC

5 EXCELLENT

0+00 STA

LENGTH 384'

4 GOOD

3 FAIR

2 POOR

1 VERY POOR

ASSESSMENT BASE \$44990

CURRENT CONDITION AND PLAN OF ACTION

SEDIMENT	<input checked="" type="checkbox"/> GOOD CONDITION <input type="checkbox"/> BOTTOM EXCAVATION 5-10 YRS <input type="checkbox"/> NEEDS EXCAVATION SOON	
BANK STABILITY	<input type="checkbox"/> BANKS GOOD <input type="checkbox"/> BANKS STEEP LESS THAN 1.5:1 <input type="checkbox"/> RIP RAP NEEDED	
OUTLET PIPES	<input checked="" type="checkbox"/> GOOD CONDITION <input type="checkbox"/> NEED REPAIR	
VEGETATION	<input type="checkbox"/> GOOD CONTROL <input type="checkbox"/> NEEDS MOWING <input type="checkbox"/> BRUSH <input type="checkbox"/> CATTAILS <input type="checkbox"/> PHRAGMITIES	
FUTURE	2019	2020

Approximately 400' of 24" RCP storm sewer, 2 catch basins with grates, and a corrugated aluminum outlet pipe. All components intact. Catch basins clean with no sediment, observed good flow. The outlet pipe is probably the only item that could suffer damage due to ice and wave action. No change in status, no work planned except inspection for 2019.

DATE INSPECTED: 4.3.2018

INSPECTED BY: Mike Gargac