

DITCH INSPECTION FORM

DITCH NAME Opfer Lenz

TYPE SWCD Group

OVERALL RATING

RECONST DATE 1969

LAST EXC 1994

5 EXCELLENT

4 GOOD

3 FAIR

2 POOR

1 VERY POOR

0+00 STA 26 Clay

LENGTH 1821'

ASSESSMENT BASE \$740.80

CURRENT CONDITION AND PLAN OF ACTION

SEDIMENT	<input type="checkbox"/> GOOD CONDITION <input checked="" type="checkbox"/> BOTTOM EXCAVATION 5-10 YRS <input type="checkbox"/> NEEDS EXCAVATION SOON	1.0'-1.3' avg
BANK STABILITY	<input checked="" type="checkbox"/> BANKS GOOD <input type="checkbox"/> BANKS STEEP LESS THAN 1.5:1 <input type="checkbox"/> RIP RAP NEEDED	Outlet section less than 1.5:1
OUTLET PIPES	<input type="checkbox"/> GOOD CONDITION <input type="checkbox"/> NEED REPAIR	
VEGETATION	<input type="checkbox"/> GOOD CONTROL <input type="checkbox"/> NEEDS MOWING <input type="checkbox"/> BRUSH <input checked="" type="checkbox"/> CATTAILS <input type="checkbox"/> PHRAGMITIES	
FUTURE	2020	2021

Road ditch on the west side of Opfer Lenz Road starts south of Hellwig Rd and flows south to Packer Creek. There are some 6'-8' filter strips in areas. The side slopes are good except at the outlet end. This has narrowed the bottom, reducing flow and the field side is starting to undercut. Side slopes are 1:1 Spot spray cattails 2019.

DATE INSPECTED: 3.1.2018

INSPECTED BY: Mike Gargac