DITCH INSPECTION FORM

DITCH NAME Schultz Ditch Main		TYPE 6131		OVERALL RATING ☐ 5 EXCELLENT
RECONST DATE 2016		LAST EXC 2016	6	☐ 5 EXCELLENT ☐ 4 GOOD ☐ 3 FAIR
0+00 STA 25 Carroll		LENGTH		2 POOR 1 VERY POOR
ASSESSMENT BASE 98,868.05				I VERT FOOR
CURRENT CONDITION AND PLAN OF ACTION				
SEDIMENT	GOOD CONDITION BOTTOM EXCAVATION NEEDS EXCAVATION			
BANK STABILITY	☐ BANKS GOOD ☐ BANKS STEEP LESS ☐ RIP RAP NEEDED	THAN 1.5:1		
OUTLET PIPES	☐ GOOD CONDITION ☐ NEED REPAIR			
VEGETATION	☐GOOD CONTROL ☐ NEEDS MOWING ☐ BRUSH ☐ CATTAILS ☐ PHRAGMITIES		Ditch was	s mowed fall 2017
FUTURE	2020		2021	
Ditch starts on the east side of Toussaint South Road south of Bier road. Dtich flows east crossing Brokate Road, Carroll Erie Road then turns south south east to Fritchie Road which is the downstream limit of the project. The ditch continues south to it's terminus at Lacarpe Creek. The section from Fritchie Road to Lacarpe was cleaned by the landowner on the east side of the ditch. Usually backwater is up to Carroll Erie Road. Since it is a new project there are some areqs where seeding is lacking. Landowners need educated on the mandatory filter strips. May need some spot spraying for brush in areas where one sided construction was done. Check for seeing and spot spray brush if needed in 2019.				

INSPECTED BY:

Jarred Molesky, Mike Gargac

DATE INSPECTED: 2.6.2017